

LAUSD Third Party Greening Projects

 Eco-Sustainability Office
 7/7/2025

#	BD	Region	School Name	Funding	Partner Organization	Status	BOE Approval Date	Construction Completion Date	Greening Index % Greening	Proposed % Greening	New % Greening	Project Asphalt Removed	Project Trees Added
1	1	South	52ND ST ES	CSGC	LANLT	Planning	12/12/2023	Q4-2026	5.45%	TBD	TBD	TBD	TBD
2	1	South	74TH ST EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	0.53%	18.10%	18.63%	18,645	38
3	1	South	CHARLES W BARRETT EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	2.97%	18.16%	21.13%	32,821	54
4	1	South	FIGUEROA EL	CAL FIRE	LANLT	Design	5/7/2024	Q1-2027	6.26%	TBD	30%	TBD	TBD
5	1	South	HILLCREST ES	LADPW	LADPW	Design	6/18/2013	Q4-2027	3.23%	17.56%	20.79%	50,900	35
6	1	South	OBAMA, BARACK GLOBAL PREP ACADEMY	CAL FIRE	TPL	Design	5/7/2024	Q1-2027	17.41%	TBD	TBD	TBD	TBD
7	1	South	RAYMOND AVE	CAL FIRE	TPL	Design	5/7/2024	Q1-2027	23.31%	TBD	TBD	TBD	TBD
8	2	East	10TH ST EL	CAL FIRE	LANLT	Design	5/7/2024	Q1-2027	6.41%	TBD	37.68%	TBD	TBD
9	2	South	BUCHANAN ES	CNRA	NET	Construction	4/15/2021	Q4-2025	5.08%	24.82%	29.90%	22,096	84
10	2	East	EASTMAN EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	2.94%	21.42%	24.36%	34,872	65
11	2	East	ESPERANZA ES	CNRA UGG and CAL FIRE	LANLT	Construction	5/7/2024	Q4-2025	9.23%	27.45%	36.68%	30,000	35
12	2	East	FARMALE EL	CAL FIRE	NET	Contract execution	5/7/2024	Q1-2027	17.01%	0.13%	17.14%	735	15
13	2	East	GARVANZA EL	CAL FIRE	NET	Contract execution	5/7/2024	Q1-2027	3.02%	0.38%	3.40%	294	6
14	2	East	HOLLENBECK MS	CAL FIRE	TPL	Design	5/7/2024	Q1-2027	35.57%	TBD	TBD	TBD	TBD
15	2	East	LATONA EL	CAL FIRE	NET	Contract execution	5/7/2024	Q1-2027	15.51%	0.38%	15.89%	245	5
16	2	East	LOGAN ES	CNRA	HBT	Completed	11/29/2021	11/30/2022	16.45%	TBD	TBD	TBD	TBD
17	2	East	LORETO EL	CAL FIRE	NET	Contract execution	5/7/2024	Q1-2027	5.85%	0.67%	6.52%	588	12
18	2	East	MALABAR EL	CAL FIRE	NET	Contract execution	5/7/2024	Q1-2027	22.30%	0.55%	22.85%	833	17
19	2	East	MONTE VISTA EL	CAL FIRE	NET	Contract execution	5/7/2024	Q1-2027	8.54%	0.59%	9.13%	392	8
20	2	East	NIGHTINGALE MS	CAL FIRE	NET	Contract execution	5/7/2024	Q1-2027	24.84%	0.30%	25.14%	686	14
21	2	East	SHERIDAN ST EL	CAL FIRE	TPL	Design	5/7/2024	Q1-2027	10.21%	TBD	TBD	TBD	TBD
22	2	East	UTAH EL	CAL FIRE	TPL	Design	5/7/2024	Q1-2027	6.95%	TBD	TBD	TBD	TBD
23	5	East	BELL SH	CAL FIRE	LANLT	Design	5/7/2024	Q1-2027	8.97%	6.00%	14.97%	31,342	TBD
24	5	West	BERENDO MS	CNRA	HBT	Completed	11/29/2021	9/24/2024	19.76%	7.14%	26.90%	19,260	24
25	5	West	GRANT ES	CNRA	CCCF and Drake Landscaping	Design	2/4/2022	Q4-2025	34.59%	28.36%	62.95%	30,000	70
26	5	East	HARMONY ES	CAL FIRE	CWH	Completed	NA	TBD	26.07%	16.82%	42.89%	20,734	TBD
27	5	East	HOLMES EL	CAL FIRE - IRA	CWH	Completed	NA	TBD	8.28%	23.54%	31.82%	13,624	TBD
28	5	East	INDEPENDENCE EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	1.48%	22.12%	23.60%	34,559	50
29	5	West	KINGSLEY ES	CNRA	HBT	Completed	11/29/2021	1/25/2025	30.10%	1.08%	31.18%	818	10
30	5	East	LILLIAN EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	15.22%	21.24%	36.46%	34,000	35
31	5	East	MIDDLETON ES	CNRA UGG	TreePeople	Design	12/12/2023	Q1-2026	0.52%	16.08%	16.60%	21,640	64
32	5	East	MILES EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	5.11%	19.05%	24.16%	38,899	56
33	5	East	STATE EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	7.20%	12.91%	20.11%	16,370	37
34	5	East	WADSWORTH	CNRA	LABT/HBT	Completed	11/29/2021	8/18/2023	0.95%	3.99%	4.94%	5,777	6
35	6	North	HADDON EL	CAL FIRE	LABT/HBT	Pre-construction	5/7/2024	Q1-2027	4.56%	10.51%	15.07%	19,215	31
36	6	North	O MELVENY EL	CAL FIRE	LABT/HBT	Pre-construction	5/7/2024	Q1-2027	8.78%	7.42%	16.20%	12,746	9
37	6	North	PACOMA MS	CNRA UGG	TreePeople	Completed	3/8/2022	11/30/2024	41.51%	4.37%	45.88%	15,750	108
38	6	North	PRMRY ACMDY FOR SUCCESS SC	CAL FIRE - IRA	CWH	Completed	NA	TBD	26.14%	39.01%	65.15%	19,967	TBD
39	6	North	ROSA PARKS LEARNING CENTER	CAL FIRE	CWH	Completed	NA	TBD	62.06%	2.92%	64.98%	5,658	TBD
40	6	North	SHARP EL	CAL FIRE	LABT/HBT	Pre-construction	5/7/2024	Q1-2027	6.02%	5.85%	11.87%	10,123	11
41	6	North	TELFAR EL	CAL FIRE	LABT/HBT	Pre-construction	5/7/2024	Q1-2027	10.07%	6.61%	16.68%	15,034	14
42	6	North	VISTA DEL VALLE	CAL FIRE	Tree People	Design	5/7/2024	Q1-2027	24.59%	12.63%	37.22%	12,600	61
43	7	South	107TH ST ES	CNRA UGG	TPL	Design	5/7/2024	Q1-2027	13.74%	TBD	TBD	TBD	TBD
44	7	South	112TH ST ES	TCC, HACLA, State of CA	TreePeople	Completed	1/9/2020	8/18/2023	15.23%	1.07%	16.30%	1882	20
45	7	South	116TH ST EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	2.05%	14.59%	16.64%	12,000	16
46	7	South	118TH ST EL	CAL FIRE	CWH	Completed	NA	TBD	11.59%	11.25%	22.84%	12,611	37
47	7	South	122ND ST ES	CAL FIRE	Eil and GSA	Construction	5/7/2024	Q2-2025	17.05%	0.00%	17.05%	0	44
48	7	South	93RD ST EL	CAL FIRE	LANLT	Design	5/7/2024	Q1-2027	5.49%	TBD	35%	TBD	TBD
49	7	South	96TH ST ES	TCC, HACLA, State of CA	TreePeople	Completed	1/9/2020	8/18/2023	6.50%	1.41%	7.91%	2,566	35
50	7	South	COMPTON ES	TCC, HACLA, State of CA	TreePeople	Completed	1/9/2020	8/18/2023	16.03%	1.08%	17.11%	930	26
51	7	South	EDISON MS	CAL FIRE	CWH	Completed	NA	TBD	16.86%	20.49%	37.35%	57,177	TBD
52	7	East	FLORENCE EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	9.33%	10.50%	19.83%	13,761	29
53	7	South	GRAPE EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	1.42%	16.87%	18.29%	20,000	57
54	7	South	MIRAMONTE EL	CAL FIRE - IRA	CWH	Completed	NA	TBD	9.58%	9.93%	19.51%	22,734	TBD
55	7	South	PARMELEE EL	CAL FIRE	TreePeople	Design	5/7/2024	Q1-2027	4.98%	17.16%	22.14%	30,163	44
56	7	South	RIVERA, DIEGO LRNG CTR/PUB SERV COMM	CAL FIRE	CWH	Completed	NA	TBD	19.47%	12.07%	31.54%	48,009	TBD
57	7	South	WEIGAND AVE ES	TCC, HACLA, State of CA	TreePeople	Completed	1/9/2020	2/1/2023	1.75%	2.61%	4.36%	3,154	31
58	7	South	WILMINGTON MS	OPC	TreePeople	Construction	12/12/2023	Q2-2025	47.68%	3.78%	51.46%	17,281	24

Abbr.	Name
CCCF	California Conservation Corps Foundation
CNRA	California Natural Resources Council
CSGC	California Strategic Growth Council
CWH	Council for Watershed Health
Eil	Earth Island Institute
GSA	Green Schoolyards America
HACLA	Housing Authority of the City of Los Angeles
HBT	Hollywood Beautification Team
IRA	Inflation Reduction Act
LABT	Los Angeles Beautification Team
LADPW	Los Angeles Department of Public Works
LANI	Los Angeles Neighborhood Initiative
LANLT	Los Angeles Neighborhood Land Trust
NET	North East Trees
OPC	Ocean Protection Council
TCC	Transformative Climate Communities
TPL	Trust for Public Land
UGG	Urban Greening Grant